

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY Phase VII – Khammam District- Package No.AP0803 – Providing B.T. on R/F Gummadidoddi to Edjerlapally of Wazeedu (M) - According Post facto Extension of Agreement Time up to 30.6.2012 for a period of (91) days without imposing penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 255.

Dated: 1.12.2014.

Read the following:-

1. G.O.Ms.No. 1317, PR&RD (Progs.II) Department, dt.29.8.2010.
2. From the Engineer-in-Chief,(Admin&PMGSY) Hyd., in Lr.No. W17/ DEE-VI/Ph-VII/0803/Edjerlapally/08, dated: 09.06.2014.
3. Govt. Memo No. 47/Progs.II/A2/2014-1, dated: 23.8.2014.
4. From the CE, PR & Admn., PMGSY, Hyd. Lr. No. W11/DEE-3/PMGSY Ph.VI-0803-2014, dt: 15.10.2014.

<<<>>>

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj & Admn., PMGSY, Hyderabad in his letters 2nd & 4th read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 30.6.2012 for a period of (91) days for “ providing B.T. on R/F Gummadidoddi to Edjerlapally of Wazeedu (M) Estt. Cost of Rs. 469.08 lakhs in Khammam District” under PMGSY Phase VII without imposing LDs as the delay is not attributed to contractor due to Maoist problem.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in/.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J. RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Khammam District.
Copy to: The PS to Minister(PR&IT).
SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER